



**FAULKNER
HAYNES**

CONTRACTOR'S PRE-STARTUP CHECKLIST

Before any Liebert equipment can be put through a performance check and warranty inspection by a factory authorized representative, the following items must be complete and in accordance with Liebert's recommended installation procedures.

Failure to comply with these requirements will result in additional startup cost.

- ___ 1. Is the unit level and secure?
- ___ 2. Is there power to the indoor unit and outdoor unit?
- ___ 3. Is the control wiring complete between the indoor and outdoor unit (if applicable)?
- ___ 4. Has the condensate drain and/or condensate pump been installed (piped and wired)?
- ___ 5. Has any necessary ductwork been completed?
- ___ 6. Has water been brought to the humidifier and connected?
- ___ 7. Is the water detection (if applicable) installed and wired back to the indoor unit?
- ___ 8. Have all of the applicable options been installed and/or wired?
- ___ 9. Are the start-up sheets and manuals still with the unit?
- ___ 10. Have the piping sizes been verified and are they correct?
- ___ 11. Have traps, inverted or standard, been installed in accordance with the Installation instructions and standard piping practices (if applicable)?
- ___ 12. Has the piping been properly pressure tested?
- ___ 13. Has the system been properly evacuated?
- ___ 14. Is the system charged in accordance with the installation instructions?

This form must be completed and returned to Faulkner/Haynes & Associates, Inc. before your scheduled startup date. Please allow 2 weeks' notice for scheduling startup.

Thank you for your cooperation!

Site contact _____ Job site address _____
Phone # _____

Signed _____ Date _____